


NAVAL SEA SYSTEMS COMMAND QUARTERLY PROGRESS REPORT FOR SHIPBUILDING AND CONVERSION



DEPARTMENT OF THE NAVY

Naval Sea Systems Command Quarterly Report for Shipbuilding and Conversion NAVSEA 250-574

- 1. The Naval Sea Systems Command Quarterly Progress Report for Shipbuilding and Conversion (NAVSEA 250-574) is a report on the progress of construction and conversion of ships in the United States for the U.S. Navy and the Security Assistance Program. New construction data is listed in the front of the report and is followed by data for conversions.
- 2. Ships are listed in this report when contracts or projects are placed for construction or conversion. They are listed alphabetically by classification symbol and numerically by hull number. Data for a ship in a Naval shipyard is shown until the construction or conversion of the ship is reported as 100 percent complete in at least one issue of this report. Data for a ship constructed or converted in private shipyard is shown until the delivery occurs.
- 3. Data appearing in this report is extracted from Naval Sea Systems Command contracts and project orders; from Chief of

Naval Operations directives, dispatches and letters; and SUPSHIP reports. Pages I - III explain the contents of the report where columnar headings are not considered completely self-explanatory. These explanations should be read before an attempt is made to use the report. Summaries of events which occurred during the past three months such as awards and deliveries as well as keel lay downs, launchings, deliveries and commissioning scheduled to occur within the next six months are listed in pages IV- VI. A summary of all contract and estimated delivery date changes will follow the above key

event pages. Ships beyond completion of fitting-out but within SCN obligation/work limiting date are listed following the pages containing the summary of delivery dates.

4. Questions concerning this report should be addressed to the Commander, Naval Sea Systems Command, (SEA 017C), Erika Mansfield, 1333 Isaac Hull Ave SE Stop 1340, Washington Navy Yard, DC 20376-1340, Telephone (202)781-2741, (DSN 326-2741).

Nidak A. Sumrean Director, Industrial Planning And Shipyard Overhead Group Column headings of NAVSEA 250-574 which are not considered completely self-explanatory are defined as follows:

Contract or Project Order Number/FY Program.

The Naval Sea Systems Command Contract prefix and number of the project order number and the fiscal year in which the funds for the construction or conversion of the ship were authorized are shown. In addition, the symbol (SCN etc.) of the chargeable appropriation is also shown.

Prototype Symbol and Hull Number.

This is the classification symbol and hull number upon which the construction of the ship is being patterned.

Applicable Specification.

Applicable specifications as of the date of the contract or project order.

Fitting-Out Activity.

Activity designated by the Chief of Naval Operations to physically assemble and place on board the allowance list material, other than that which may have been placed on board at the building or conversion yard, or which may be specifically designated to be placed on board elsewhere.

Outfit Supply Activity.

Naval Activity designated by the Commander, Naval Sea Systems Command, to be responsible for the procurement and delivery to the fitting-out activity of that material designated in allowance lists as 'SUPPLY OFFICER FURNISHED', and also the procurement and delivery to the ship of the U.S. Navy fleet material support office material.

Start of Construction Date.

Estimated (or actual) date on which fabrication of structural parts is to be (or was) initiated.

Start of Conversion Date.

Estimated (or actual) date on which the physical removal or addition of other than inventory material is to be (or was) initiated on the ship or the estimated (or actual) date on which fabrication of structural parts is to be (or was) initiated, which ever date is earlier.

Contract Delivery Date - Private Yard.

This is the delivery date as shown in the applicable letter of the award or contract (as modified) for a ship being built in a private shipyard.

Assigned Completion Date.

Completion and delivery date established by the Naval Sea Systems Command in the letter which assigns the construction or conversion of a ship to a Naval shipyard.

Estimated Delivery Date.

- 1. Naval Shipyard Estimated (or actual) date when all construction, trials and fitting-out will be (or were) complete.
- 2. Private Yard Estimated (or actual) date when the ship will be (was) delivered to the Navy. This date represents completion of preliminary acceptance trial and mandatory work resulting therefrom which must be completed prior to delivery. The fitting-out period is also included when a ship is to be (was) fitted out in the private yard. This date also represents the time required for the ship to travel from the contractor's yard to the delivery point.

Commissioning Date.

Estimated (or actual) date when the ship is to (or did) reach a stage of the construction sufficiently advanced to permit the assignment of the ship to the commanding officer and his crew (i.e. commissioning or recommissioning) as authorized by the Chief of Naval Operations.

Completion of Fitting-Out Period.

Estimated (or actual) date when the fitting-out of the ship will be (was) completed.

Obligation/Work Limiting Date.

This is the estimated and/or actual date beyond which SCN funds may not be cited for work performed. This date automatically occurs 11 months after Completion of Fitting-Out unless otherwise authorized by the Comptroller of the Navy.

Numerical Codes for

Fitting-Out Activity - Outfit Supply Activity - Delivery Point

Code	Activity	City	State
0	BUILDER'S YARD		
1	PORTSMOUTH NAVAL SHI PYARD	PORTSMOUTH	NH
2	PHI LADELPHI A NAVAL SHI PYARD	PHI LADELPHI A	PA
3	NORFOLK NAVAL SHI PYARD	PORTSMOUTH	VA
4	CHARLESTON NAVAL SHI PYARD	CHARLESTON	SC
5	PUGET SOUND NAVAL SHI PYARD	BREMERTON	WA
6	MARE ISLAND NAVAL SHIPYARD	VALLEJO	CA
7	LONG BEACH NAVAL SHI PYARD	LONG BEACH	CA
8	SAN DIEGO NAVAL STATION	SAN DIEGO	CA
9	SUPSHIP PORTSMOUTH	PORTSMOUTH	VA
10	ANNAPOLIS NAVAL STATION	ANNAPOLI S	MD
11	CHARLESTON NAVAL STATION	CHARLESTON	SC
12	MAYPORT NAVAL STATION	MAYPORT	FL
13	SUPSHIP JACKSONVILLE	JACKSONVI LLE	FL
14	YOKOSUKA NAVAL STATION	YOKOSUKA	JA
15	PEARL HARBOR NAVAL SHIPYARD	PEARL HARBOUR	HI
16	GUAM NAVAL STATION	AGANA	GU
17	SUBIC BAY NAVAL STATION	SUBIC BAY	PI
18	LONG BEACH NAVAL STATION	LONG BEACH	CA
19	SUBASE NEW LONDON	NEW LONDON	CT
20	SUPSHIP BATH	BATH	ME
21	SUPSHIP PASCAGOULA	PASCAGOULA	MS
22	FISC CHARLESTON	CHARLESTON	SC
23	FISC NORFOLK	NORFOLK	VA
24	FISC OAKLAND	OAKLAND	CA
25	FISC PEARL HARBOR	PEARL HARBOR	HI
26	FISC PUGET SOUND	BREMERTON	WA
27	FISC SAN DIEGO	SAN DIEGO	CA
28	NSC SUBIC BAY	SUBIC BAY	PI
29	SUPSHIP NEW ORLEANS	NEW ORLEANS	LA
30	SUPSHIP NEWPORT NEWS	NEWPORT NEWS	VA
31	SUPSHIP SAN FRANCISCO	SAN FRANCISCO	CA
32	I NACTSHI PFAC PORTSMOUTH	PORTSMOUTH	VA
33	NAVPHI B CORONADO	SAN DIEGO	CA
34	NAVPHIB LITTLE CREEK	LITTLE CREEK	VA
35	NETC NEWPORT (NAVAL ED TR CTR)	NEWPORT	RI
36	SUPSHIP BROOKLYN	BROOKLYN	NY
37	SPACE AND WARFARE SYSCOM	WASHI NGTON	DC
38	TRIDENT REFIT FACILITY	KINGS BAY	GA
39	SPECIAL BOAT UNIT (SBU22)	NEW ORLEANS	LA
40	INGLESIDE NAVAL STATION	I NGLESI DE	TX
99	NOT APPLICABLE (NON NAVY SHIP)	MI DDLETOWN	RI

Note Symbols and Letter Prefixes to Ship Classification Symbols

Note	Explanation
*	Actual date
**	To be inspected by the Board of Inspection and Survey
/1	No progress data provided for prior three months
/3	Start is defined as start of GRP fabrication
/ A	Some improvement possible
/ B	Some delay probable
/C	Adjusted percent
/ D	Revision over last report
/ E	Delivery to a USN activity
/ F	Shipbuilder is attempting early delivery as indicated
/G	Yard to confirm date
/ H	For planning use only
/I	Progressing data is not provided for LCAC'S
/ K	Ceremonial date
/L	Figures and dates reflect data of last report
EN	Event not applicable
ILP	Security Assistance Program
NA	Date not available
TBD	Date to be determined
Letter Prefix	Explanation
F	Being constructed for a foreign government
T	Assigned to the Military Sealift Command (MSC)

Shi p Type	Hull Number	Ship Name	Shi pbui l der	Date
****	Contracts Awa	arded During April, May and June		
NONE				
****	Ships Delive	red During April, May and June		
CVN	68	NI MI TZ	NEWPORT NEWS SHIPBUILDING NEWPORT NEWS VA	06/28/2001 *
****	Keels To Be	Laid Within the Next Six Months (01 Ju	ly 2001 - 31 December 2001)	
DDG	91	PINCKNEY	INGALLS SHIPBUILDING INC. LITTON IND. PASCAGOULA MS	07/16/2001
DDG	92	MOMSEN	BATH IRON WORKS CORP. BATH FACILITY BATH ME	09/09/2001
LPD	18	NEW ORLEANS	AVONDALE SHIPYARDS INC. NEW ORLEANS LA	07/16/2001
LPD	19	MESA VERDE	BATH IRON WORKS CORP. BATH FACILITY BATH ME	09/30/2001
****	Ships To Be	Launched Within the Next Six Months (0	1 July 2001 - 31 December 2001)	
DDG	89	MUSTI N	INGALLS SHIPBUILDING INC. LITTON IND. PASCAGOULA MS	12/12/2001 /D
T- AKR	306	BENAVI DEZ	AVONDALE SHIPYARDS INC. NEW ORLEANS LA	07/14/2001
****	Ships To Be	Delivered Within the Next Six Months (01 July 2001 - 31 December 2001)	
DDG	84	BULKELEY	INGALLS SHIPBUILDING INC. LITTON IND. PASCAGOULA MS	08/20/2001
T- AGS	65	MARY SEARS	HALTER MARINE INC. MOSS POINT MOSS POINT MS	12/23/2001

01 July 2001

Shi p Type	Hull Number	Ship Name	Shi pbui l der	Date
T- AKR	304	PILILAAU	AVONDALE SHIPYARDS INC. NEW ORLEANS LA	07/12/2001
T-AKR	316	POMEROY	NATIONAL STEEL & SHIPBUILDING CO. SAN DIEGO CA	08/14/2001
****	Ships To Be	Commissioned Within the Next Six Months	s (01 July 2001 - 31 December 2001)	
DDG	83	HOWARD	BATH IRON WORKS CORP. BATH FACILITY BATH ME	10/06/2001
DDG	84	BULKELEY	INGALLS SHIPBUILDING INC. LITTON IND. PASCAGOULA MS	12/08/2001

01 July 2001

Summary of Contract Delivery Date Changes									
Class	Hul l	Name	Builder	Previous Contract Delivery	Current Contract Delivery	Change (in months)	Comments		

- V - Page 1 of 1

01 July 2001

	Summary of Estimated Delivery Date Changes											
Class	Hul l	Name	Bui l der	Previous Estimated Delivery	Current Estimated Delivery	Change in Months	Comments					
DDG	78	PORTER	INGALLS (LITTON)	12/14/1998	01/11/1999	0. 93						
DDG	88	PREBLE	INGALLS (LITTON)	08/19/2002	07/22/2002	- 0. 93						
T- AKR	300	вов норе	AVONDALE INDUSTRIES	10/27/1998	11/30/1998	1. 13						
T- AKR	301	FISHER	AVONDALE INDUSTRIES	03/30/1999	05/17/1999	1. 60						
T- AKR	302	SEAY	AVONDALE INDUSTRIES	07/30/1999	10/08/1999	2. 33						
T- AKR	303	MENDONCA	AVONDALE INDUSTRIES	02/29/2000	04/30/2000	2. 03						
T- AKR	304	PILILAAU	AVONDALE INDUSTRIES	09/15/2000	09/15/2000	0.00						
T- AKR	305	BRI TTI N	AVONDALE INDUSTRIES	03/19/2001	03/30/2001	0. 37						

01 July 2001

	SHIPS BEYOND COMPLETION OF FITTING OUT OUT WITHIN SCN OBLIGATION/WORK LIMITING DAT										
Ship Type, Hull Number, Name Obligation/Work Limiting Date Supply Activity											
CVN	68	NI MI TZ	04/30/2002	NEWPORT NEWS SHIPBUILDING							
DDG	82	LASSEN	03/31/2002	INGALLS SHIPBUILDING INC. LITTON IND.							

Obligation/Work Limiting Date - This is the estimated and/or actual date beyond which no SCN funds may be cited nor work performed. This date automatically occurs 11 months (15 months for SSN's) following the calendar month in which completion of fitting out occurs, unless otherwise authorized by the comptroller of the Navy. This date includes months extended.

The following ships have changes to Obligation/Work Limiting Dates beyond 11 months (15 months for SSN's)

SHIPS EXTENSIONS SHIPS EXTENSIONS

SHIPS EXTENSIONS

^{*} DELIVERED BUT NOT PAST COMPLETION OF FITTING OUT

01 July 2001 NEW CONSTRUCTION Page 1 A

Туре	Number	Name	New Construction Yard	Supervi sory Authori ty	Contract Number or Project Order Number Fiscal Year Program	Contract Award Date	Shi p Class SCB Pro Number	Applicable Specification	F I A TC OT U T	OS UU TP FA I C TT	D EP LO II VN RT
**** AI	RCRAFT CARRIER	(NUCLEAR)									
CVN	76	RONALD REAGAN	**NEWPORT NEWS SB NEWPORT NEWS, VA	NNEWS	N00024-95-C-2106/SCN FY 95	12/08/1994	CVN- 68		0	0	0
CVN	77		NEWPORT NEWS SB NEWPORT NEWS, VA	NNEWS	N00024-98-C-2104/SCN FY 01	01/26/2001	CVN- 68			0	
**** GU	IDED MISSILE DE	STROYER									
DDG	83	HOWARD	**BATH IRON WORKS BATH, ME	ВАТН	N00024-96-C-2305/SCN FY 96	06/20/1996	DDG- 51		0	0	0
DDG	84	BULKELEY	**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024-96-C-2304/SCN FY 96	06/20/1996	DDG- 51		0	0	0
DDG	85	McCAMPBELL	**BATH IRON WORKS BATH, ME	ВАТН	N00024- 96- C- 2035/SCN FY 97	12/13/1996	DDG- 51		0	0	0
DDG	86	SHOUP	**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024- 96- C- 2034/SCN FY 97	12/13/1996	DDG- 51		0	0	0
DDG	87	MASON	**BATH IRON WORKS BATH, ME	ВАТН	N00024-95-C-2035/SCN FY 97	12/13/1996	DDG- 51		0	0	0
DDG	88	PREBLE	**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024- 96- C- 2034/SCN FY 97	12/13/1996	DDG- 51		0	0	0
DDG	89	MUSTI N	**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024- 98- C- 2307/SCN FY 98	03/06/1998	DDG- 51		0	0	0
DDG	90	CHAFEE	**BATH IRON WORKS BATH, ME	ВАТН	N00024- 98- C- 2306/SCN FY 98	03/06/1998	DDG- 51		0	0	0
DDG	91	PINCKNEY	**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024- 98- C- 2307/SCN FY 98	03/06/1998	DDG- 51		0	0	0
DDG	92	MOMSEN	**BATH IRON WORKS BATH, ME	ВАТН	N00024- 98- C- 2306/SCN FY 98	03/06/1998	DDG- 51		0	0	0
DDG	93	CHUNG- HOON	**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024- 98- C- 2307/SCN FY 99	03/06/1998	DDG- 51		0	0	0
DDG	94	NI TZE	**BATH IRON WORKS BATH, ME	ВАТН	N00024- 98- C- 2306/SCN FY 99	03/06/1998	DDG- 51		0	0	0
DDG	95	JAMES E. WILLIAMS	**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024- 98- C- 2307/SCN FY 99	03/06/1998	DDG- 51		0	0	0
DDG	96		**BATH IRON WORKS BATH, ME	ВАТН	N00024-98-C-2307/SCN FY 00	03/06/1998	DDG- 51		0	0	0

01 July 2001 NEW CONSTRUCTION Page 1 B

Type					*I dent	ifies Actual	Dates	Contract			F: ++:	A11
AIRCRAFT CARRIER (NUCLEAR) CVN 76 RONALD REAGAN 73.70 *05/31/1995 *02/12/1998 *03/10/2001 *12/31/2002 *02/28/2003 *04/30/2003 *33.04 *05/31/2008 *03/15/2008 *03/	Туре	Number	Name	of	Date	Keel Date			Delivery		Completion	Li st (%)
CVN												
DDG	CVN	76								TBD	04/30/2003	33. 00
DDG	****	GUIDED MISS	SILE DESTROYER									
DDG	DDG	83	HOWARD	98. 30 *1	1/14/1997		11/20/1999	08/23/2001	06/22/2001	10/06/200	09/14/2001	0. 00
DDG 85 McCAMPBELL 83.90 *07/10/1998 *07/15/1999 *07/02/2000 *03/29/2002 *03/08/2002 *06/28/2002 *0.00	DDG	84	BULKELEY	97. 00 *0				09/04/2001	08/20/2001	12/08/200	10/15/2001	0.00
DDG	DDG	85	McCAMPBELL	83. 90 *0		•	07/02/2000	03/29/2002	03/08/2002		06/28/2002	0.00
DDG	DDG	86	SHOUP	84. 90 *0	* 1/04/1999	*12/13/1999		03/11/2002	02/25/2002		04/22/2002	0. 00
TBD								44 /00 /0000	40/04/0000		04 /04 /0000	
TBD	DDG	87	MASON	65. 90 *1	2/24/1998 *	*01/20/2000	06/23/2001	11/29/2002	10/04/2002		01/31/2003	0. 00
DDG 89 MUSTIN 44.90 *01/31/2000 '01/15/2001 12/12/2001 04/28/2003 03/10/2003 05/12/2003 0.00 * /D TBD DDG 90 CHAFEE 49.70 *06/16/1999 '04/12/2001 08/17/2002 06/13/2003 04/18/2003 08/15/2003 0.00 * TBD DDG 91 PINCKNEY 23.40 *05/15/2000 07/16/2001 06/28/2002 10/27/2003 10/06/2003 12/08/2003 0.00 * TBD DDG 92 MDMSEN 28.70 *03/06/2000 09/09/2001 01/12/2003 01/30/2004 10/24/2003 02/20/2004 0.00 * TBD DDG 93 CHUNG-HOON 4.40 *03/26/2001 01/14/2002 12/13/2002 04/25/2004 04/05/2004 06/07/2004 0.00 * TBD DDG 94 NITZE 0.00 *04/28/2001 03/17/2002 08/03/2003 10/01/2004 04/23/2004 08/20/2004 0.00 * TBD DDG 95 JAMES E. WILLIAMS 0.00 09/24/2001 07/15/2002 06/27/2003 10/25/2004 09/06/2004 11/08/2004 0.00 * TBD DDG 96 0.00 11/18/2001 12/15/2002 04/11/2004 06/24/2005 01/14/2004 05/13/2005 0.00 * TBD	DDG	88	PREBLE	67. 70 *0			06/01/2001	09/06/2002	08/19/2002		11/08/2002	0. 00
DDG 91 PINCKNEY 23.40 *06/16/1999 *04/12/2001 *08/17/2002 *06/13/2003 *04/18/2003 *0.6/15/2003 *0.00 * * * * * * * * * * * * * * * * *	DDG	89	MUSTI N	44. 90 *0	1/31/2000	01/15/2001		04/28/2003	03/10/2003		05/12/2003	0.00
DDG 91 PINCKNEY 23.40 *05/15/2000 07/16/2001 06/28/2002 10/27/2003 10/06/2003 12/08/2003 0.00 * TBD DDG 92 MDMSEN 28.70 *03/06/2000 09/09/2001 01/12/2003 01/30/2004 10/24/2003 02/20/2004 0.00 * TBD DDG 93 CHUNG-HOON 4.40 *03/26/2001 01/14/2002 12/13/2002 04/25/2004 04/05/2004 06/07/2004 0.00 * TBD DDG 94 NITZE 0.00 *04/28/2001 03/17/2002 08/03/2003 10/01/2004 04/23/2004 08/20/2004 0.00 * TBD DDG 95 JAMES E. WILLIAMS 0.00 09/24/2001 07/15/2002 06/27/2003 10/25/2004 09/06/2004 11/08/2004 0.00 TBD DDG 96 0.00 11/18/2001 12/15/2002 04/11/2004 06/24/2005 01/14/2004 05/13/2005 0.00	DDG	90	CHAFEE	49. 70 *0	6/16/1999	*04/12/2001	. –	2 06/13/2003	04/18/2003		08/15/2003	0. 00
TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD	DDC	91	PI NCKNEY	23 40 *0	5/15/2000		06/28/2002	10/27/2003	10/06/2003		12/08/2003	0.00
* TBD DDG 93 CHUNG-HOON 4. 40 *03/26/2001 01/14/2002 12/13/2002 04/25/2004 04/05/2004 06/07/2004 0. 06 * TBD DDG 94 NITZE 0. 00 *04/28/2001 03/17/2002 08/03/2003 10/01/2004 04/23/2004 08/20/2004 0. 06 * TBD DDG 95 JAMES E. WILLIAMS 0. 00 09/24/2001 07/15/2002 06/27/2003 10/25/2004 09/06/2004 11/08/2004 0. 06 TBD DDG 96 0. 00 11/18/2001 12/15/2002 04/11/2004 06/24/2005 01/14/2004 05/13/2005 0. 06/21/2005 01/14/2004					*					TBD		
* TBD DDG 94 NITZE	DDG	92	MOMSEN	28. 70 *0	3/06/2000	09/09/2001	01/12/2003	01/30/2004	10/24/2003		02/20/2004	0. 00
DDG 94 NITZE 0.00 *04/28/2001 03/17/2002 08/03/2003 10/01/2004 04/23/2004 08/20/2004 0.00 * TBD DDG 95 JAMES E. WILLIAMS 0.00 09/24/2001 07/15/2002 06/27/2003 10/25/2004 09/06/2004 11/08/2004 0.00 TBD TBD ODG 96 0.00 11/18/2001 12/15/2002 04/11/2004 06/24/2005 01/14/2004 05/13/2005 0.00	DDG	93	CHUNG- HOON	4. 40 *0		01/14/2002	12/13/2002	2 04/25/2004	04/05/2004		06/07/2004	0. 00
DDG 95 JAMES E. WILLIAMS 0.00 09/24/2001 07/15/2002 06/27/2003 10/25/2004 09/06/2004 11/08/2004 0.00 TBD DDG 96 0.00 11/18/2001 12/15/2002 04/11/2004 06/24/2005 01/14/2004 05/13/2005 0.00	DDG	94	NI TZE	0.00 *0		03/17/2002	08/03/2003	3 10/01/2004	04/23/2004		08/20/2004	0. 00
DDG 96 0.00 11/18/2001 12/15/2002 04/11/2004 06/24/2005 01/14/2004 05/13/2005 0.00	DDC	05	IAMES E WILLIAMS	5 0 00 0	* Q/24/2001	07/15/2002	06/27/2003	10/25/2004	09/06/2004		11/08/2004	0.00
	מעע	93	JAMES E. WILLIAM	. U. UU U	J, 24, 2001	07/13/2002	00/21/2003	10/23/2004	09/00/2004		11/00/2004	0.00
	DDG	96		0.00 1	1/18/2001	12/15/2002	04/11/2004	06/24/2005	01/14/2004	TBD	05/13/2005	0. 00

Туре	Number	Name	New Construction Yard	Supervi sory Authori ty	Contract Number or Project Order Number Fiscal Year Program	Contract Award Date	Ship Class SCB Pro Number	Applicable Specifi- cation	F I A TC OT U T	OS UU TP FA I C TT	D EP LO II VN RT
DDG	97		**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024- 98- C- 2306/SCN FY 00	03/06/1998	DDG- 51		0	0	0
DDG	98		**I NGALLS (LITTON) PASCAGOULA, MS	PASC	N00024- 98- C- 2307/SDN FY 00	03/06/1998	DDG- 51		0	0	0
DDG	99		**BATH IRON WORKS BATH, ME	ВАТН	N00024-98-C-2306/SCN FY 98	03/06/1998	DDG- 51		0	0	0
DDG	100		**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024- 98- C- 2307/SCN FY 98	03/06/1998	DDG- 51		0	0	0
DDG	101		**BATH IRON WORKS BATH, ME	ВАТН	N00024- 98- C- 2306/SCN FY 98	03/06/1998	DDG- 51		0	0	0
**** AM	MPHIBIOUS ASSAU	LT SHIP									
LHD	7	IWO JIMA	**INGALLS (LITTON) PASCAGOULA, MS	PASC	N00024-92-C-2204/SCN FY 96	12/28/1995	LHD- 1		0	0	21
**** AM	PHIBIOUS TRANS	PORT DOCK									
LPD	17	SAN ANTONIO	**AVONDALE INDUSTRIES NEW ORLEANS, LA	NORLEANS	N00024- 97- C- 2202/SCN FY 96	12/17/1996	LPD- 17		0	0	0
LPD	18	NEW ORLEANS	**AVONDALE INDUSTRIES NEW ORLEANS, LA	NORLEANS	N00024- 97- C- 2202/SCN FY 99	12/18/1998	LPD- 17		0	0	0
LPD	19	MESA VERDE	**BATH IRON WORKS BATH, ME	ВАТН	N00024-97-C-2202/SCN FY 00	02/15/2000	LPD- 17			0	
LPD	20	GREEN BAY	**AVONDALE INDUSTRIES NEW ORLEANS, LA	NORLEANS	N00024-97-C-2202/SCN FY 00	05/15/2000	LPD- 17			0	
**** Al	TACK SUBMARINE	(NUCLEAR)									
SSN	23	JIMMY CARTER	**GD/EB GROTON GROTON, CT	GROTON	N00024-96-C-2108/SCN FY 96	06/29/1996	SSN-21		0	26	0
SSN	774	VI RGI NI A	**GD/EB GROTON GROTON, CT	GROTON	N00024-96-C-2100/SCN FY 98	09/30/1998	SSN- 774	Į	0	0	0
SSN	775	TEXAS	**GD/EB GROTON GROTON, CT	GROTON	N00024-96-C-2100/SCN FY 99	09/30/1998	SSN- 774	Į	0	0	0
SSN	776	HAWAI I	**GD/EB GROTON GROTON, CT	GROTON	N00034-96-C-2100/SCN FY 98	09/30/1998	SSN- 774	Į	0	0	0
SSN	777	NORTH CAROLINA	**GD/EB GROTON GROTON, CT	GROTON	N00024-96-C-2100/SCN FY 98	09/30/1998	SSN- 774	ŀ	0	0	0
**** 00	EAN SURVEY SHT		• •								

**** OCEAN SURVEY SHIP

01 July 2001 NEW CONSTRUCTION Page 2 B

				*Ident	ifies Actual	Dates	Contract				
Туре	Number	Name	Percent of Completio	Start Date	Keel Date	. I	Deliv Date (Prvt Yd) Completion	Estimated Delivery	Commission Date	Fitting Out Completion Date	Allow- ance List (%) Comp.
							Date (Navy Vd)				
DDG	97		0. 00	03/25/2002	01/13/2003	12/12/2003	04/25/2005	02/14/2005	TBD	04/11/2005	0. 00
DDG	98		0. 00	09/30/2002	07/21/2003	07/02/2004	10/31/2005	08/29/2005		10/31/2005	0.00
									TBD		
DDG	99		0.00	06/09/2002	07/06/2003	11/21/2004	02/17/2006	08/05/2005		12/02/2005	0.00
DDG	100		0. 00	03/24/2003	01/12/2004	19/10/2004	04/24/2006	02/20/2006	TBD	04/20/2006	0. 00
DDG	100		0.00	03/ 24/ 2003	01/12/2004	12/10/2004	. 04/24/2000	02/20/2000	TBD	04/20/2000	0.00
DDG	101		0.00	02/16/2003	03/14/2004	07/17/2005	10/20/2006	04/07/2006		08/04/2006	0.00
									TBD		
****		ASSAULT SHIP									
LHD	7	IWO JIMA	83. 90 *	*09/03/1996	12/12/1997	603/25/2000	04/06/2001	04/06/2001	06/30/200	08/17/2001	98. 00
****	AMPHIBIOUS	TRANSPORT DOCK									
LPD	17	SAN ANTONIO	*	*06/15/2000	12/09/2000	03/09/2002	09/30/2003	09/30/2003		11/15/2003	0. 00
									TBD		
LPD	18	NEW ORLEANS	0.00		07/16/2001	10/05/2002	05/31/2004	05/31/2004		07/15/2004	0. 00
I DD	10	MESA VERDE	0.00	TBD	00/20/2001	04/99/9009	03/31/2005	00/17/9004	TBD	05/21/2005	
LPD	19	WESA VERDE	0. 00	TBD	09/30/2001	04/23/2003	03/31/2003	08/17/2004		05/31/2005	
LPD	20	GREEN BAY	0.00	09/17/2001	03/11/2002	05/31/2003	12/31/2004	12/31/2004			
****	ATTACK SUBM	MARINE (NUCLEAR)									
SSN	23	JIMMY CARTER	57. 71 *	*12/12/1995			06/30/2004	06/30/2004		06/30/2004	5. 40
				*	EN	TBD			TBD		
SSN	774	VI RGI NI A	54. 56	*08/15/1997	T	mp.p.	06/30/2004	06/30/2004		06/30/2004	0.00
SSN	775	TEXAS	40 31 3	*09/08/1998	EN	TBD	06/30/2005	06/30/2005	TBD	06/30/2005	0. 00
5511	7.73	Luxino	10.01	*	EN	TBD	50/ 50/ 2505	307 307 2003	TBD	55/ 55/ 2005	0.00
SSN	776	HAWAI I	10. 52	*10/26/1999			12/18/2006	12/18/2006		12/18/2006	0. 00
				*	EN	TBD			TBD		
SSN	777	NORTH CAROLINA	0.00 *	*03/02/2001	EN	TBD	12/17/2007	12/17/2007	TBD	12/17/2007	0. 00
****	OCEAN SURVE	V CUTD		•	EN	עמו			1 DD		

**** OCEAN SURVEY SHIP

01 July 2001 NEW CONSTRUCTION Page 3 A

Туре	Number	Name	New Construction Yard	Supervi sory Authori ty	Contract Number or Project Order Number Fiscal Year Program	Contract Award Date	Ship Class Specification SCB Pro Number	F I A TC OT U T	OS UU TP FA I C TT	D EP LO II VN RT
T- AGS	65	MARY SEARS	**HALTER MARINE, INC. MOSS POINT, MS	PASC	N00024-97-C-2301/SCN FY 99	12/13/1998	T- AGS- 65	0	26	0
**** VE	HICLE CARGO SHI	P								
T- AKR	303	MENDONCA	**AVONDALE INDUSTRIES	NORLEANS	N00024-93-C-2205/NDS	12/27/1995	T-AKR	0	0	0
T- AKR	304	PILILAAU	NEW ORLEANS, LA **AVONDALE INDUSTRIES NEW ORLEANS, LA	NORLEANS	FY 96 N00024- 93- C- 2205/NDS FY 97	11/26/1996	T-AKR	0	0	0
T- AKR	305	BRITTIN	**AVONDALE INDUSTRIES NEW ORLEANS, LA	NORLEANS	N00024- 93- C- 2205/NDS FY 98	11/14/1997	T- AKR	0	0	0
T- AKR	306	BENAVI DEZ	**AVONDALE INDUSTRIES NEW ORLEANS, LA	NORLEANS	N00024- 93- C- 2205/NDS FY 99	12/18/1998	T-AKR	0	0	0
T- AKR	315	WATKINS	**NATIONAL STEEL SAN DIEGO, CA	SDI EGO	N00024-93-C-2203/NDS FY 97	05/23/1997	T-AKR	0	0	0
T- AKR	316	POMEROY	**NATIONAL STEEL	SDI EGO	N00024-93-C-2203/NDS	11/14/1997	T- AKR	0	0	0
T-AKR	317		SAN DIEGO, CA **NATIONAL STEEL SAN DIEGO, CA	SDI EGO	FY 98 N00024- 93- C- 2203/NDS FY 00	02/28/2000	T-AKR		0	

01 July 2001 NEW CONSTRUCTION Page 3 B

Туре	Number	Name	Percent of Completion	*Ident Start Date	ifies Actual Keel Date		Contract Deliv Date (Prvt Yd) Completion Date (Navy Yd)	Estimated Delivery	Commission Date	Fitting Out Completion Date	Allow- ance List (%) Comp.
T- AGS	65	MARY SEARS	86. 12 *03	/01/1999	·07/28/1999 ·	10/19/2000	12/23/2001	12/23/2001	l TBD	03/15/2002	16. 00
****	VEHICLE CAP	RGO SHIP									
T- AKR	303	MENDONCA	100.00 *05	/15/1997	11/03/1997	05/25/1999	02/28/2001	*01/30/2001	l		0.00
				*	*	*	*	*	EN	TBD	
T- AKR	304	PI LI LAAU	95. 94 *11.	/01/1997	06/29/1998	01/28/2000	08/31/2001	07/12/2001	l		0.00
				*	*	*			EN	TBD	
T-AKR	305	BRI TTI N	87. 62 *08	/10/1998	05/03/1999	11/11/2000	02/28/2002	01/16/2002	2		0.00
				*	*	*			EN	TBD	
T-AKR	306	BENAVI DEZ	70. 64 *06	/07/1999	12/15/1999	07/14/2001	09/30/2002	08/12/2002	2		0.00
				*	*				EN	TBD	
T- AKR	315	WATKINS	96. 90 *04	/12/1999	08/24/1999	07/28/2000	04/27/2001	*03/02/2001	-	03/01/2001	0.00
				*	*	*	*	*	EN		
T- AKR	316	POMEROY	92. 30 *11		04/25/2000		09/28/2001	08/14/2001		05/06/2002	0.00
				*	*	*			EN		
T- AKR	317		53. 20 *07	/26/2000 *	*10/31/2000	04/26/2002	2 10/25/2002	09/17/2002	2	09/30/2002	

:

01 July 2001 CONVERSION Page 4 A

Туре	Number	Number Name Conversion		Supervi sory Authori ty	Contract Number or Project Order Number Fiscal Year Program	Contract Award Date	Shi p Class SCB Pro Number	Applicable Specifi- cation	F IA TC OT U T	OS UU TP FA IC TT	D EP LO II VN RT
***	AIRCRAFT CARRIER	(NUCLEAR)									
CVN	68	NI MI TZ	**NEWPORT NEWS SB NEWPORT NEWS, VA	NNEWS	N00024- 94- C- 2105/SCN FY 98	04/30/1998	CVN- 68		0	0	0
****	VEHICLE CARGO SHI	P	NEW ORI NEWS, VA		11 36						
T- AKR	299	STOCKMAN	**NATIONAL STEEL SAN DIEGO, CA	SDI EGO	N00024- 00- C- 2201/NDS FY 00	01/05/2000	T- AKR			0	

01 July 2001 CONVERSION Page 4 B

Туре	Number	Name	Percent of Completion	*Identi Arriva lat Yard Date	fies Actual Dat Start of Conversio n Date	es Contract Deliv Date (Prvt Yd) Completion Date	Estimated Delivery	Commission Date	Fitting Out Completion Date	Allow- ance List (%) Comp.
**** CVN	minden i diddim (nodimin)				05/29/1998 *	06/28/2001 *	*06/28/200	ı	05/15/2001	0.00
****	VEHICLE CARG	O SHIP								
T- AKR	299	STOCKMAN		:	01/15/2000	03/01/2001	03/01/200	1		